

Parish Center Building committee notes: 10/16/25

Sewer line was videoed. 7' out from the church there was a cracked pipe. Cast Iron pipes attached to new pipes. It was suggested to just replace the sewer lines. Paul will talk with Ray to get them replaced. Better to do it now than to do it after the building project starts.

Talk about water drainage. Run tile parallel to the church. Talks with engineer about how to run the drainage will occur when that time comes. It is possible to eliminate the catch basin out front.

Lentner Gravel will start hauling dirt after the 21 days to allow the concrete to cure.

Paul will meet with the Kasella Concrete to GPS the corners of the building. Paul will ask for volunteers with skid loaders to help scrape the top soil to get the site prepped for the dirt to be hauled in the first week of November. The thought is to have the dirt hauled and packed for the winter to let it settle till spring,